



Merkel & Associates, Inc.

5434 Ruffin Road, San Diego, CA 92123

Tel: 858/560-5465 • Fax: 858/560-7779

e-mail: associates@merkelinc.com

**Environmental Shoreline Erosion Protection
Demonstration Project Contract 55724
Quarterly Progress Report No. 6**
Quarter ending February 28, 2011

DESCRIPTION OF WORK COMPLETED

- None at this time pending completion of the Chula Vista Wildlife Reserve Restoration and Enhancement Project and demobilization of contractor from site.

CUMULATIVE DOLLAR COSTS INCURRED

\$10,692.50 (before 25% matching funds deduction. \$8,019.38 of project budget)

ANTICIPATED WORK FOR NEXT QUARTER

- Initiation of field shoreline pilot project installation and planting.

PERCENTAGE OF WORK COMPLETE

4%

EXPECTED COMPLETION DATE FOR REMAINING WORK

All work, including Project Final Report, will be completed on or before August 31, 2014

PROBLEM AREAS/ISSUES THAT MAY AFFECT PROJECT COST AND/OR SCHEDULE

No issues thus far. It is anticipated that the installation of shoreline test treatments will occur in late March/early April.

Keith W. Merkel
Principal Consultant