



## **Merkel & Associates, Inc.**

5434 Ruffin Road, San Diego, CA 92123

Tel: 858/560-5465 • Fax: 858/560-7779

e-mail: associates@merkelinc.com

**Environmental Shoreline Erosion Protection  
Demonstration Project Contract 55724  
Quarterly Progress Report No. 2**  
*Quarter ending March 1, 2010*

### **DESCRIPTION OF WORK COMPLETED**

- Initiation and completion of site selection
- Site characterization approximately 30% complete
- Initiation of conceptual plan of restoration alternative

### **CUMULATIVE DOLLAR COSTS INCURRED**

\$-3,706.00-

### **ANTICIPATED WORK FOR NEXT QUARTER**

- Completion of conceptual plans
  - Initiation of design
  - Initiation of permit actions
- Coordinate with product manufacturers

### **PERCENTAGE OF WORK COMPLETE**

2%

### **EXPECTED COMPLETION DATE FOR REMAINING WORK**

All work, including Project Final Report, will be completed on or before August 31, 2014

### **PROBLEM AREAS/ISSUES THAT MAY AFFECT PROJECT COST AND/OR SCHEDULE**

Keith W. Merkel  
Principal Consultant