



Merkel & Associates, Inc.

5434 Ruffin Road, San Diego, CA 92123

Tel: 858/560-5465 • Fax: 858/560-7779

e-mail: associates@merkelinc.com

Environmental Shoreline Erosion Protection Demonstration Project Contract 55724 Quarterly Progress Report No. 3

Quarter ending June 1, 2010

DESCRIPTION OF WORK COMPLETED

- Completion of site characterization
- Conceptual plan approximately 30% complete
- Survey sections for demonstration shorelines completed
- Design approximately 10% complete
- Initiated permit process

CUMULATIVE DOLLAR COSTS INCURRED

\$-10,560.00-

ANTICIPATED WORK FOR NEXT QUARTER

- Completion of conceptual plans
- Completion of design
- Continue with permit actions
- Initiate coordination with product manufacturers

PERCENTAGE OF WORK COMPLETE

6%

EXPECTED COMPLETION DATE FOR REMAINING WORK

All work, including Project Final Report, will be completed on or before August 31, 2014

PROBLEM AREAS/ISSUES THAT MAY AFFECT PROJECT COST AND/OR SCHEDULE

Keith W. Merkel
Principal Consultant