



## **Merkel & Associates, Inc.**

5434 Ruffin Road, San Diego, CA 92123

Tel: 858/560-5465 • Fax: 858/560-7779

e-mail: associates@merkelinc.com

**Environmental Shoreline Erosion Protection  
Demonstration Project Contract 55724  
Quarterly Progress Report No. 4**  
*Quarter ending August 31, 2010*

### **DESCRIPTION OF WORK COMPLETED**

- Completion of permitting in association with the Chula Vista Wildlife Reserve Restoration and Enhancement Project.

### **CUMULATIVE DOLLAR COSTS INCURRED**

\$10,692.50 (before 25% matching funds deduction. \$8,019.38 of project budget)

### **ANTICIPATED WORK FOR NEXT QUARTER**

- No activity is planned while the Chula Vista Wildlife Reserve Restoration and Enhancement Project is in construction.

### **PERCENTAGE OF WORK COMPLETE**

4%

### **EXPECTED COMPLETION DATE FOR REMAINING WORK**

All work, including Project Final Report, will be completed on or before August 31, 2014

### **PROBLEM AREAS/ISSUES THAT MAY AFFECT PROJECT COST AND/OR SCHEDULE**

None anticipated at this time.

A handwritten signature in black ink, appearing to read 'Keith W. Merkel', is written over a horizontal line.

Keith W. Merkel  
Principal Consultant