



Merkel & Associates, Inc.

5434 Ruffin Road, San Diego, CA 92123

Tel: 858/560-5465 • Fax: 858/560-7779

e-mail: associates@merkelinc.com

**Environmental Shoreline Erosion Protection
Demonstration Project Contract 55724
Quarterly Progress Report No. 8**
Quarter ending August 31, 2011

DESCRIPTION OF WORK COMPLETED

- No work was conducted during this quarter due to the tern breeding season.

CUMULATIVE DOLLAR COSTS INCURRED

\$88,762.99 (before 25% matching funds deduction. \$66,572.24 of project budget)

ANTICIPATED WORK FOR NEXT QUARTER

- Work is currently on hold due to the tern breeding season. Following the breeding season, an assessment of the shoreline test treatments will be conducted, noting the morphometric shoreline. Using the results of this assessment, additional shoreline treatments and plantings will be installed.

PERCENTAGE OF WORK COMPLETE

34%

EXPECTED COMPLETION DATE FOR REMAINING WORK

All work, including Project Final Report, will be completed on or before August 31, 2014

PROBLEM AREAS/ISSUES THAT MAY AFFECT PROJECT COST AND/OR SCHEDULE

No issues thus far. Work is currently on hold due to the tern breeding season. It is expected that work will resume no later than mid September.

A handwritten signature in black ink, appearing to read 'Keith W. Merkel', is written over a horizontal line.

Keith W. Merkel
Principal Consultant